

**NAME OF WORK: INTERNAL ELECTRIFICATION DISTRIBUTION SYSTEM, KINFRA MEGA FOOD PARK, KANJIKODE, PALAKKAD (DT), KERALA**

**(Tender No.PMC/2017/06 dated 10th February 2017)**

**Clarifications to Queries raised during Prebid Meeting on 17<sup>th</sup> Feb' 2017 at INKEL Kochi Office**

Attended by:

Attendees	Designation	Organization
Mr. Muralidharan Pillai	Senior Vice President	INKEL
Mr. Jose. K.V	Adviser	
Mr. Sebastian V Kurian	Adviser( Electrical)	
Mr. Joseph.A.Chirayath	Senior Manager (Projects)	
Ms. Sarena Dileep	Manager (E)	
Mr. Deepu S R	Project Engineer (E)	

Mr. Sreeraj.T.R	M/s ABM Electricals
Mr. Midhun Jacob	
Mr. N.J.Albert	M/s Addyuthiya Power
Mr. Sreekumara Menon	
Mr. Aby Easo	M/s Imperial Engg. Co.

The following clarifications to the Tender Specifications and the Schedule of Quantities in respect of the above tender were given during the meeting. **These will form part of the tender and the consequent contract.**

Sl No	Query	Item no	Clarification
1	Details of 12 Meter four pole structure	1.1	The A-poles shall be 2 sections of 6 meter ISMB with joints.
2	Fencing legs	1.3	Fencing legs to be 0.6 meter below, inside the concrete and 2m above.
3	22 KV Disc insulator	1.7	The insulator may be one of 22 KV or two numbers of 15 kV rated.
4	Outdoor metering panel	1.13	The panel should have 3 numbers of 22KV, 150/5A CT.

5.	Angle iron pole (A-pole)	2.1	The pole should be as per KSEB standards/KSEB approved make.
6	Octagonal Street Light Pole	2.2/2.3	The make of the Pole shall be same as the make of light fitting.( List of approved makes/NIT)
7	22KV Pin insulator & Disc Insulator	2.6/2.7	Please note the qty to be quoted for no. only.
8	Street Light Conductor	7.1.6	The conductor used for street lighting is 4 x 16 sq. mm XLPE ins arm. Al. Cable and No.8 GI earth wire.
9	SLDB Feeder Pillar	6.2	Incomer: 63A, 4P, 16KA, MCCB- 1 No., 24-hour timer with 63A, 4P contactor- 1 No. and 3phase 63A Energy meter-1 no. ,Outgoing: 63A, 4P, 10KA, MCB- 2 No. Please see revised drawing, attached.
10	Transformer tap change range	4	+2.5% to -7.5%
11	DP Structure Drawing		Please see revised drawing, attached.

*Note: Above content is the true record of topics discussed during the pre-bid meeting at INKEL Office, Kakkanad. Discrepancies if any have to be addressed within two days from the date of issue. The minutes shall be presumed acceptable to all parties otherwise.*